Job No.		**Date(s)**	
Customer's Name		**Contract / W.O. No.**	
Project			
Test Location & Level		**Contact & Tel.**	
Plate Size & Shape	☐ Ø300mm ☐ 300×300mm	**Working W / Peak 3W**	W = _____ kPa | 3W = _____ kPa
Load Cell & Kentledge	LT-LC-___ | _____ Tonne	**4 Dial Gauges (0.01 mm)**	DG1–DG4: _____

3-Cycle Incremental Loading & 72-Hour Peak Hold Site Log (Hold ≥ 10 min & Rate < 0.05 mm / 10 min)

Cycle / Hold Milestone	Date & Time	Pressure (kPa)	Force (kN)	Mean DG1–4 (mm)	Rate < 0.05mm	Operator
Cycle 1: 0 → 0.5W → 1.0W → 0					Yes / No	
Cycle 2: 0 → 1.0W → 2.0W → 0					Yes / No	
Cycle 3 Loading: 0 → 3.0W Peak					Yes / No	
Peak 3.0W Hold — 0 hr Start					Yes / No	
Peak 3.0W Hold — 12 hr Check					Yes / No	
Peak 3.0W Hold — 24 hr Check					Yes / No	
Peak 3.0W Hold — 36 hr Check					Yes / No	
Peak 3.0W Hold — 48 hr Check					Yes / No	
Peak 3.0W Hold — 60 hr Check					Yes / No	
Peak 3.0W Hold — 72 hr End					Yes / No	
Cycle 3 Unloading: 3.0W → 0W					Yes / No	

Additional Items & Shift Operators Attendance

Additional Item	Detail / Qty	Shift Operator	Time In	Time Out
1. Transportation / Craneage				
2. 72h Overnight / Holiday Shift				
3. Cancel Order / Standby / Other				

Impartiality & Site Suitability: Staff identifying any conflict of interest or undue pressure shall report immediately to Laboratory Management. | Weather Shelter & Datum Beam (≥ 2.5B) Undisturbed: **Yes / No** | Founding Surface Suitable: **Yes / No**

Recorded by (LabTech):	Checked by (LabTech):	Customer / Witness Signature:
Name & Sign _____ Date	Name & Sign _____ Date	Name & Sign _____ Date