LabTech Testing Limited
BLK A & B, 8/F., Hong Kong Spinners Industrial Building, Phase VI, 481-483 Castle Peak Road, Kowloon, Hong Kong
TEL: 2371 0008 FAX: 2744 1037 E-Mail: info@lab-tech.com.hk

TEST REPORT

INTEGRITY TESTING OF CONCRETE DEEP FOUNDATION BY CROSSHOLE SONIC LOGGING


Test Standard: ASTM D6760-16 | In-house Method: STP03-FDT-D6760 Rev. 3 (Eff. 02 May 2026)

Report No.		**Job Ref. No.**	
Client		**Date of Issue**	
Project			
Site Location		**Contract / W.O. No.**	
Pile No. & Dia. (mm)		**Date Tested**	
Test Procedure	STP03-FDT-D6760 Rev. 3 (Single Probe Pair)	**Ambient Temp. (0–40 °C)**	

1. Calibrated Apparatus, Casting Age & Access Tube Pre-Test Checks (STP03 Rev. 3)

Apparatus	Equipment ID	Cal. Due	Pre-Test Verification Item	Measured / Check
Crosshole Analyzer	LT-CA-01		**Date of Concreting (Age ≥ 7 Days)**	Cast: _____ (___ d)
Depth Encoder & Probes	LT-DE-01~04		**Tube Internal Water Temp. (0 °C to 30 °C)**	_____ °C ☐ Complies
Stopwatch (1 s res.)	LT-TD-01		**Min. Pulling Time = L / 0.5 m/s (s)**	Min: ____ s | Act: ____ s
100m Tape / Thermometer	LT-MT-06 / TM		**Pile Top / Cut-off / Toe Level (mPD)**	_____ / _____ / _____

2. Access Tube Orientation (Compass Northing), Plumbed vs Scanned Length Check



Mark Tube Designations & N

Tube ID	Tube 1	Tube 2	Tube 3	Tube 4	Tube 5 / 6
Tube Top Level (mPD)					
Plumbed Length B (m)					
Water Temp. 0–30 °C					

3. Ultrasonic Profile Summary (Wave Speed V = D / T, Scanned vs Plumbed Diff ≤ max(0.25 m, 1%))

Profile Pair	Spacing D (m)	Scanned Len A (m)	|A − B| Check	Mean FAT (µs)	Wave Speed V (m/s)	Max Energy Drop (dB)	Integrity / Anomaly
1 – 2							
2 – 3							
3 – 4							
4 – 1							
1 – 3							
2 – 4							
Extra 1							
Extra 2							

Measurement Uncertainty & Remarks: Depth accuracy within ± 1% of duct length or ± 0.25 m whichever is larger; ultrasonic time-base verified per HOKLAS SC-02 & SC-16 (k = 2, ~95% confidence).

Tested & Recorded By (Qualified Operator):

Name & Signature Date: _____

Checked & Approved By (HOKLAS Approved Signatory):
Authorized Panel: Lam Hoi Fan, James (JL) / Yue Wai Chun (WCY) / Tang Man Fu (MFT)

Authorized Signature & Company Chop Date: _____

Hong Kong Accreditation Service (HKAS) has accredited LabTech Testing Limited (Reg. No. HOKLAS 298) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS Directory of Accredited Laboratories. Customer-supplied information is identified accordingly. This report shall not be reproduced except in full without written approval of LabTech Testing Limited.