LabTech Testing Limited
BLK A & B, 8/F., Hong Kong Spinners Industrial Building, Phase VI, 481-483 Castle Peak Road, Kowloon, Hong Kong
TEL: 2371 0008 FAX: 2744 1037 E-Mail: info@lab-tech.com.hk

TEST REPORT

FLOW OF GROUT FOR PREPLACED-AGGREGATE CONCRETE (FLOW CONE METHOD)

Test Standard: ASTM C939/C939M-22 | In-house Method: STP05-GTT-C939 rev 2

Report No.		**Job Ref. No.**	
Client		**Date of Issue**	
Project			
Site Location		**Contract / W.O. No.**	
Sample / Batch ID & Location		**Date Tested**	
Test Procedure	STP05-GTT-C939 rev 2 (Eff. 17 Apr 2026)	**Ambient Temp. (°C)**	

1. Grout Mix Proportion (Customer Supplied) & Calibrated Apparatus

Cement Brand & Qty		**Flow Cone ID & Cal. Due**	LT-FC-___ | Due: _____
Admixture Brand & Qty		**Stopwatch ID (≤ 0.2 s)**	LT-TD-01 | Due: _____
Water Qty & W/C Ratio		**Thermometer ID (0.1 °C)**	LT-TM-___ | Due: _____
Time Water Added		**Spirit Level ID**	LT-LV-01 | Verified Level

2. Mandatory Water Calibration Verification (1725 ± 5 mL Clean Water = 8.0 ± 0.2 s)

Verification Stage	Water Temp. (°C)	Efflux Time (s)	Acceptance Criterion	Compliance
Pre-Test Calibration Check			7.8 s – 8.2 s (8.0 ± 0.2 s)	☐ Pass ☐ Fail
On-Site Second Check			7.8 s – 8.2 s (8.0 ± 0.2 s)	☐ Pass ☐ Fail

3. Fresh Grout Efflux Time Determinations (Test within 1 min of Drawing; Grout Temp. 23.0 ± 2.0 °C)

Parameter	Sample Set A	Sample Set B	Sample Set C
Time Grout Drawn from Mixer			
Run 1 — Time of Test & Grout Temp. (23.0 ± 2.0 °C)	____:____ | ____ °C	____:____ | ____ °C	____:____ | ____ °C
Run 1 — Time of Efflux T_1 (s)			
Run 2 — Time of Test & Grout Temp. (23.0 ± 2.0 °C)	____:____ | ____ °C	____:____ | ____ °C	____:____ | ____ °C
Run 2 — Time of Efflux T_2 (s)			
Repeatability Check (Within 1.8 s Requirement)			
Method Applicability Check (Efflux ≤ 35.0 s)	Yes / No	Yes / No	Yes / No
Average Efflux Time (Nearest 0.2 s per STP05 Cl. 7.5)			

Measurement Uncertainty & Remarks: Evaluated per MU-GTT-C939-1 (2026-04-21): Expanded measurement uncertainty U95 = ± 0.4 s (coverage factor k = 2, ~95% confidence). Applicable to grout with 100% passing 2.36 mm sieve and efflux ≤ 35 s.

Tested & Recorded By (Qualified Operator):

Name & Signature Date: _____

Checked & Approved By (HOKLAS Approved Signatory):

Authorized Panel: Lam Hoi Fan, James (JL) / Tang Man Fu (MFT)

Authorized Signature & Company Chop Date: _____

Hong Kong Accreditation Service (HKAS) has accredited LabTech Testing Limited (Reg. No. HOKLAS 298) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS Directory of Accredited Laboratories. Customer-supplied information is identified accordingly. This report shall not be reproduced except in full without written approval of LabTech Testing Limited.