LaBTECH

ID	Test	Progress	Expense ($)	Prepare standard test	Prepare test record template	Prepare daily record template	Prepare test order form template	Prepare worksheet template	Prepare quality documents	Procure equipment	Provide in-house training	Perform site test	Accredited laboratory training	Perform interlaboratory test	Submit HOKLAS application	Approved signatories	Operators	Proposed approved signatories	Proposed operators
1	Koden test (Renew@Feb-2026)	Actual completion date	$ 425,660	Sep-17	Sep-17	Sep-17	Sep-17	Sep-17	Sep-17	Jun-12	Aug-16	Sep-16	Mar-18	May-18	Nov-18	JL	CKL	JLT	CK
		Renew completion date														RC	BL	-	BL
		- Prepare		RC	RC	RC	RC	RC	RC	NA	RC	CKL	RC	RC	RC	MFT	BS	-	BS
		- Verify		JL	JL	JL	JL	JL	JL	JL	JL	RC	JL	JL	JL	-	-	-	-
2	Point load test	Planned completion date	$ 62,470	Dec-24	Dec-24	Dec-24	Dec-24	Dec-24	Dec-24	Oct-25	Nov-25	Dec-25	Dec-24	Jan-26	Feb-26	JL	KY	JL	
		Actual completion date		Jul-24	Jul-24	Jul-24	Jul-24	Jul-24	May-26	May-26	May-26	May-26	Jan-25	May-26	May-26	PC		PC	
		- Prepare		PC	PC	PC	PC	PC	PC	PC	PC	PC	PC	PC	RC	-	-		
		- Verify		RC	RC	RC	RC	RC	RC	MFT, JL	RC	RC	RC	RC	JL	-	-	-	
3	Sonic logging test	Planned completion date	$ 399,504	May-25	May-25	May-25	May-25	May-25	May-25	Apr-25	Nov-25	Dec-25	Dec-24	Jan-26	Feb-26	JL	DC	JLT	DC
		Actual completion date		Nov-24	Dec-24	Dec-24	Dec-24	Nov-24	Jan-25	Dec-25	May-26	May-26	May-26	May-26	May-26	WCY	BS		BL
		- Prepare		RC	RC	RC	RC	RC	JLT	RC	JL, BS, BL, DC	JL, BS, BL, DC	JL, BS, BL, DC	JL, BS, BL, DC	RC	MFT	-		BS
		- Verify		WCY	WCY	WCY	FS, WCY	FS, WCY	FS, WCY, RC	MFT, JL	RC	RC, MFT	RC, MFT	RC, MFT	RC, MFT, JL	-	-	-	-
4	Flow cone test	Planned completion date	$ 4,600	Aug-25	Aug-25	Aug-25	Aug-25	Aug-25	Aug-25	Jun-25	Nov-25	Dec-25	Dec-24	Jan-26	Feb-26	JL	BS	CL	
		Actual completion date		Nov-24	Dec-24	Dec-24	Dec-24	Nov-24	26-Mar	May-25	May-26	May-26	May-26	May-26	May-26	MFT	BL		
		- Prepare		RC	CK, RC	CK, RC	CK, RC	CK, RC	JLT	JLT	JLT, BS, BL, DC	JLT, BS, BL, DC	JLT, BS, BL, DC	JLT, BS, BL, DC	RC	-	-	-	
		- Verify		WCY	FS, WCY	FS, WCY	FS, WCY	FS, WCY	FS, WCY, RC	FS, MFT, JL	RC	RC, MFT	RC, MFT	RC, MFT	RC, MFT, JL	-	-	-	
5	Bleeding and free expansion test	Planned completion date	$ 5,220	Aug-25	Aug-25	Aug-25	Aug-25	Aug-25	Aug-25	Jun-25	Nov-25	Dec-25	Dec-24	Jan-26	Feb-26	JL	BS	CL	
		Actual completion date		Nov-24	Dec-24	Dec-24	Dec-24	Dec-24	26-Mar	Jan-25	May-26	May-26	May-26	May-26	May-26	MFT			
		- Prepare		RC	RC	RC	RC	RC	JLT	JLT	JLT, BS, BL, DC	JLT, BS, BL, DC	JLT, BS, BL, DC	JLT, BS, BL, DC	RC	-	-	-	
		- Verify		WCY	FS, WCY	FS, WCY	WCY	WCY	WCY, RC	FS, MFT, JL	RC	RC, MFT	RC, MFT	RC, MFT	RC, MFT, JL	-	-	-	
6	Verticality check test	Planned completion date		Sep-26	Sep-26	Sep-26	Dec-26	Sep-26	Dec-26	Dec-26	Dec-26	Dec-26	Dec-26	Dec-26	Dec-26	-	KY	JL	-
		Actual completion date		Aug-26												-		PC	-
		- Prepare		PC	PC	PC	PC	PC	PC	PC	PC	PC	PC	PC	RC	-	-	-	-
		- Verify		RC	RC	RC	RC	RC	RC	MFT, JL	RC	RC	RC	RC	JL	-	-	-	-
7	Plate Load test	Planned completion date	$ 3,190	Sep-26	Sep-26	Sep-26	Dec-26	Sep-26	Dec-26	Dec-26	Dec-26	Dec-26	Dec-26	Dec-26	Dec-26	-	BS	JL	-
		Actual completion date		Jul-26	Jul-26	Jul-26		Jul-26								-	BL	MFT	-
		- Prepare		JLT, BS	JLT, BS	JLT, BS	JLT, BS	JLT, BS	JLT, BS	JLT, BS	JLT, BS	JLT, BS	JLT, BS	JLT, BS	RC	-	-		-
		- Verify		MFT, WCY	MFT, WCY	MFT, WCY	MFT, WCY	MFT, WCY	RC	FS, MFT, JL	RC	RC, MFT	RC, MFT	RC, MFT	RC, MFT, JL	-	-	-	-
8	Kentledge loading test	Planned completion date														-	-	-	-
		Actual completion date														-	-	-	-
		- Prepare		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
		- Verify		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
9	Tension static loading test	Planned completion date														-	-	-	-
		Actual completion date		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
		- Prepare		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
		- Verify		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
10	Lateral pile loading test	Planned completion date														-	-	-	-
		Actual completion date		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
		- Prepare		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
		- Verify		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Staffing	
BL	Li Chun Yin Brian
BS	Shih Chak Lung Ben
CKL	Chung Kit Lin
CL	Crimson Lau
KY	Kim Yam
JL	James Lam
JLT	Lai Tsz Hin Jeff
MFT	Man Fu Tang
PC	Peter Chu
RC	Raymond Chu
WCY	Wai Chun Yue

Planned

In-progress

Completed

Update: Jul-26